



Project Master List
Ordered by Project Name

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827

(916) 874-6291 Transportation Design & Landscaping Services
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
44th Street Bike/Ped/Lighting Improvements 44th St: S/o 47th Ave to Maynard Way	2	The project will install pedestrian and bicycle facilities as well as street lighting on 44th street, s/o 47th Ave to improve connectivity to the pedestrian bridge entrance.	Anthony Voo	04/23 (A)	Dec-23	Jul-24	Nov-24	\$420
<i>Note: Federal (CDBG)</i>								
AC Overlay Project 2023 Phase A 14th Ave: City Limit (Lissetta Ave) to Stockton Blvd 42nd St: 26th Ave to 23rd Ave Enrico Blvd: Sierra Vista Ave to South End Mendocino Blvd: Fruitridge Rd to 23rd Ave Sierra Vista Ave: City Limit to 44th St PW01A (North Parkway Area) 41st Ave: MLK Jr Blvd to 44th Street Elkhorn Blvd: 32nd Street to Watt Ave Hazel Ave: Madison Ave to Pershing Ave Renke Rd: Quiggle Rd to Simmerhorn Rd Simmerhorn Rd: 0.25 Miles w/o Cherokee Ln to Alta Mesa Rd Trujillo Wy: Tango St to Bettina Wy	1,2,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	03/23 (C)	Jan-23	Apr-23	Nov-23	\$7,250
<i>Project is complete and will be removed from the April 2024 PML</i>								
<i>Note: Teichert - #4578</i>								
AC Overlay Project 2023 Phase C Borden Rd: Herald Rd to Ivie Rd Borden Rd: Dosanjh Ln to Clay Station Rd Clay Station Rd: 1.2 miles n/o Twin Cities Rd to 2.0 Miles n/o Twin Cities Rd Clay Station Rd: 3.0 miles n/o Twin Cities Rd to Momtoma Ln Elsie Ave: Stockton Blvd to Power Inn Rd FN02C (Briggs Dr Area) Plum Ln: Dillard Rd to North End RM02A (Rosemont Area Slurry Seal) RM05A (Rosemont Area Slurry Seal)	2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	03/23 (C)	Jan-23	Apr-23	Nov-23	\$5,336
<i>Project is complete and will be removed from the April 2024 PML</i>								
<i>Note: George Reed, Inc. - #4576</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	--------------------------	----------------	------------------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
AC Overlay Project 2023 Phase D Elkhorn Blvd 6th Street to Dry Creek Rd Howe Ave 500' n/o Edison to Auburn Blvd CM11A (Mission North Park) Vintage Park Dr: Calvine Rd to Brittany Park Dr Watt Ave: Fair Oaks Blvd to Hurley Way	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	07/22 (B)	Oct-23	Apr-24	Nov-24	\$9,500
<i>Local, State (LPP)</i>								
AC Overlay Project 2023 Phase E Beverly Terrace neighborhood Clarendon Heights neighborhood Strawberry Acres neighborhood Bohemian Park neighborhood Foothill Farms: Shenandoah Dr to Garfield Ave frontage Grand Island Rd: Long Island neighborhood to 4,800' east Harvey Rd: Christensen Rd to Sargent Ave Isleton Rd: 3,100' s/o Ko-Ket Resort for 3,500' Twin Cities Rd: Christensen Rd to Midway Ave	3,5	Place conventional asphalt concrete over the existing pavement; ADA compliant upgrades. Construction activities will include raising manholes, and grinding existing pavement prior to paving.	Anthony Voo	03/23 (C)	Dec-22	Jun-23	Dec-23	\$5,785
<i>Note: Granite - #4588</i>								
<i>Local Funds</i>								
AC Overlay Project 2023 Phase F FR04B (Soledad Blvd & Del Norte area) PW01B (includes Sky Pkwy and 6th Pkwy area) Alder Ave - South Watt to Hedge Ave Osage Ave - South Watt to Hedge River Rd - 315' s/o Twin Cities to 2,00 ft south Tokay Ln - West end to East end Tupelo Dr - Roseville to Daly Watt Ave - Don Julio to Elkhorn Wesley Ave - Cuny to 49th Ave (Bid Alt)	2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	03/23 (A)	Oct-23	Feb-24	Oct-24	\$7,350
<i>Note: Local</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	--------------------------	----------------	------------------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
AC Overlay Project 2024 Phase A 25th Ave(City/County) - 44th St to 46th St 26th Ave - Mendocino Blvd to 44th St 28th St (City/County)- 44th St to Ethel Way FR01A (South of Fruitridge Rd, West of 41st St) FR01B (Partial: South of Fruitridge Rd, East of 41st St) Vintage Park Dr - Brittany Park Dr to Elk Grove Florin Rd Dillard Rd - Magos Rd to Green Rd Grand Island Rd - Grand Island Mansion to 6000' North Isleton Rd - 3,100 Ft to 4,500 South of Ko-Ket Resort River Rd - 2,000 Ft 4,000 Ft S/o Twin Cities Rd Twin Cities Rd: Pellandini Rd to Christensen Rd (Bid Alt) Grand Island Rd: Long Island to Isleton Rd Bridge	1,2,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/23 (A)	Mar-24	Aug-24	Jul-25	\$7,900
								<i>Note: Local</i>
AC Overlay Project 2024 Phase B AR04A Partial CM11B (Marconi Ave at Root Ave Area) Coyle Ave - Hesper Way to Dewey Dr Coyle Ave - Manzanita Ave to Hesper Way FF03A (Mercy San Juan Area - North of Coyle Ave) RM03A (Lindenwood Wy Area)	3,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	08/23 (A)	Mar-24	Jul-24	Jun-25	\$7,000
								<i>Note: Local</i>
AC Overlay Project 2024 Phase C Watt Ave - Hurley Way to Arden Way Elkhorn Blvd - Dry Creek Rd to 18th St Madison Ave - Blue Oak Dr to Main Ave	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	08/23 (A)	May-24	Sep-24	Jun-25	\$7,500
								<i>Note: Local</i>
AC Overlay Project 2024 Phase D Airport Blvd - Bayou Way to 1000' N/O Overpass PH07B2 (South of Andrea Blvd, South of Woodside Oak Dr) (Mill & Fill) Sunrise Blvd - American River Bridge to Winding Way Watt Ave - Elkhorn Blvd to Antelope Rd	1,3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	08/23 (A)	Mar-24	Jul-24	Jun-25	\$11,500
								<i>Local - #4628</i>
Alta Mesa Road Bridge Replacement at Laguna Creek Alta Mesa Rd: Laguna Creek to North of State Route 104	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon Mark Thomas, Inc	03/23 (C)	Jan-23	Apr-24	Nov-24	\$8,297
								<i>Note: MCM Construction - #4391 Federal (HBP)</i>

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Arden-Arcade & Carmichael Sidewalk Infill Edison Ave, El Camino Ave, Hurley Way, Marconi Ave, Manzanita Ave	3,4	Construct curb, gutter, and sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.	Gabriel Flores	11/22 (C)	Dec-22	Apr-24	Oct-24	\$2,633
<i>Note: Federal (HSIP-C9)</i>								
Arden Way Complete Streets Project - Phase 1 Arden Wy: Morse Ave to Watt Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Keith Gotwalt	06/22 (B)	Feb-24	Jul-24	Jun-25	\$5,530
<i>Note: Federal (RSTP, CDBG)</i>								
Arden Way Complete Streets Project Phase 2 Arden Wy: Fulton Ave to Morse Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Keith Gotwalt	07/22 (A)	Nov-25	Apr-26	Oct-26	\$2,536
<i>Federal (RSTP, STIP)</i>								
Bell Street Safe Routes to School Hurley Way to Edison Ave	3	Install bicycle and pedestrian improvements	Evan Weston	11/23 (A)	Nov-25	Apr-26	Jun-27	\$6,300
<i>Note: State (ATP)</i>								
Bradshaw Fiber Connection Portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, Stockton Blvd Elk-Grove Florin: Gerber Rd to Bond Rd	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				\$1,230
<i>Project will be removed from April 2024 PML Note: Project on hold due to funding shortfall</i>								
Bradshaw Rd and Elder Creek Rd Improvement Project Intersection of Bradshaw Rd and Elder Creek Rd	5	Intersection widening at the intersection of Bradshaw Rd and Elder Creek Rd	Evan Weston		Jan-25	Apr-25	Nov-25	\$1,275
<i>Note: Local funding</i>								
Bradshaw Rd and Gerber Rd Improvement Project Intersection of Bradshaw Rd and Gerber Rd North side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd	5	Intersection widening at the intersection of Bradshaw Rd and Gerber Rd, widen the north side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd, box culvert replacement.	Kristen Von Groningen	10/22 (A)	Dec-24	Apr-25	Oct-25	\$4,172
<i>Note: Local funding</i>								
Bradshaw & Jackson Intersection Improvements Bradshaw Rd at Jackson Rd	5	Intersection improvements and signal modifications to relieve congestion.	Kristen Von Groningen	12/22 (B)	Dec-25	Apr-26	Oct-26	\$3,645
<i>Note: SACOG 2023 M&M</i>								
Bradshaw Rd at Kiefer Blvd Intersection Improvements Bradshaw Rd at Keifer Blvd	5	Intersection improvements and signal modifications to relieve congestion.	Kristen Von Groningen	11/23 (A)	Oct-24	Apr-25	Jul-25	\$315
<i>Note: Local funding</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Bradshaw Rd at Kiefer Blvd to SR-16 Kiefer Blvd to Jackson Road/SR-16	5	Widen Bradshaw Road to a six-lane throughfare from Kiefer Blvd to Jackson Rd. Improvements include landscaped medians, curb, gutter, and sidewalk.	Gabriel Flores	11/23 (A)	Oct-25	Apr-26	Jul-26	\$8,370
<i>Note: Local funding</i>								
Complete Streets Rehabilitation - Multiple Locations 65th Avenue: Florin Rd to Stockton Blvd Andrea Blvd: Roseville Rd to Elkhorn Blvd Antelope Rd North: Olive Ave to Great Valley Dr. Central h Avenue: Haze Ave to Main Ave Greenback Ln: Fair Oaks Blvd to Beech Ave Watt Ave: A Street to Don Julio Blvd	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	James Eslabon	05/23 (C)	Apr-22	Apr-24	Oct-24	\$15,244
<i>Note: Federal Funds</i>								
Countdown Pedestrian Head Installation Project Throughout the unincorporated County		Project will provide enhanced pedestrian safety and compliance at signalized intersections with existing pedestrian crossings by installing countdown pedestrian modules. It will consist of 167 signalized intersections.	Don Nguyen			Jun-24	Sep-24	\$170
<i>Note: State (HSIP)</i>								
Curb, Gutter, and Sidewalk Replacement Project 2023 Countywide (Locations not finalized)	1,2,3,4,5	Replacement of damaged Curb, Gutter and Sidewalk throughout the County.	Daniel Lockett		Dec-23	Feb-24	Jul-24	\$600
<i>Note: Local</i>								
Dillard Road Bridge Scour Critical Project 0.1 mi south of Jackson Road	5	Drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour. Bridge No. 24C0004	Tim Cress	N/A	Nov-20	Aug-24	Aug-24	\$900
<i>Note: Federal (HBP)</i>								
Douglas Road Extension Mather Blvd to Excelsior Rd	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Jenny Singh	12/19 (A)				
<i>Note: Construction date and contract amount TBD</i>								
El Camino Ave at Kent Dr Signal Project	3	Install a new traffic signal at the intersection of El Camino Ave and Kent Dr. Construct new corner ramps and median island.	Josh Iniguez	09/23 (A)	Apr-24	Jun-24	Aug-24	\$575
<i>Note: Local Funds</i>								
Elkhorn Blvd. Extension Elkhorn Blvd: Crossfield Drive to Power Line Road	1	4-lane arterial extension of Elkhorn Blvd. from Crossfield Dr. to Power Line Rd.	Spencer Ord	12/21 (C)	Jan-22	May-22	May-24	\$14,655
<i>Note: O.C. Jones - #4528 SB1: TCEP - State only Funds</i>								
Elkhorn Blvd Widening (EB-2) Elkhorn Blvd: Power Line Rd to Lone Tree Rd	1	Widen and overlay Elkhorn Blvd from Power Line Road to Lone Tree Road. Improvements include curb, gutter and median landscaping.	Jenny Singh		Oct-25	Apr-26	Aug-27	\$6,660
<i>Local Funds, MAP</i>								
Elkhorn Boulevard Complete Streets Project Elkhorn Blvd: Watt Ave to Don Julio Blvd	4	Construct a Class IV separated bikeway, intersection and sidewalk improvements.	Joshua Iniguez	07/23 (A)	Apr-27	Oct-27	Oct-28	\$7,723
<i>Note: State ATP, Federal ATP</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	--------------------------	----------------	------------------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Elverta Road Widening Elveta Rd: Lone Tree Rd to SR-99 (ER-1 and ER-2)	1	Widen and overlay Elverta Rd from Lone Tree Road to SR-99.	Jenny Singh		Oct-25	Apr-26	Nov-27	\$4,083
<i>Local Funds, MAP</i>								
Elverta Road Improvement Project Elverta Rd: Watt Ave to Dutch Haven Blvd	4	Replace existing two lane bridge at Dry Creek with a six-lane (future) reinforced concrete bridge, replace existing culvert on Elverta Rd. and modify the signal at Elverta Rd and 28th St. The project will widen Elverta Rd. to 4 lanes with landscaped median, and Class II bike lanes.	Gabriel Flores	02/19 (B)	Oct-25	Apr-26	Nov-27	\$16,581
<i>Federal (HBP, STIP, RSTP)</i>								
Eschinger Road Improvements Bruceville Rd to Carroll Rd	5	Widen the intersections of Eschinger Rd at Carroll Rd and Bruceville Rd and pavement repairs	Anthony Voo	12/23 (A)	Dec-24	Apr-25	Oct-25	\$500
<i>Note: Private Fair Share Agreement</i>								
Fair Oaks at Kenneth Traffic Signal Fair Oaks Blvd at Kenneth Ave	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Michael Dunn-Vecchio	03/22 (A)	Jan-24	Jun-24	Nov-24	\$1,000
<i>State Funds (HSIP-C10)</i>								
Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2 Fair Oaks Blvd: Howe Ave to Munroe St	3	Fair Oaks Blvd between Howe Ave and Munroe Street: create a smart growth corridor with barrier separated bicycle lanes, widening and/or separated sidewalks, and installing landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Kristen Van Groningen	10/22 (B)	Feb-24	Jun-24	Jun-25	\$7,762
<i>Note: Construction completion date moved out Project will require a second season to finish</i>								
<i>Federal (CMAQ, RSTP)</i>								
Fern Bacon Middle School Safe Routes to School Martin Luther King Jr. Blvd: Franklin Blvd to 48th Ave Martin Luther King Jr. Blvd: 47th Ave to 41st Ave 48th Ave: Martin Luther King Jr. Blvd to Wesley Ave Wesley Ave: 48th Ave to Cuny Ave	2	Install bike and pedestrian improvements in the vicinity of Fern Bacon Middle School.	Tim Stevens	03/23 (C)	Dec-21	Jun-23	Oct-23	\$1,732
<i>Note: B&M Builders, Inc - #4544</i>								
<i>State (ATP)</i>								
Florin Road Bicycle Pedestrian Improvements Florin Rd: Franklin Blvd to Power Inn Rd	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting, and roadway resurfacing along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	03/22 (C)	Oct-21	Jul-24	Jun-25	\$11,600
<i>Note: Added pavement rehabilitation to scope</i>								
<i>Note: Federal (HSIP-C8, RSTP), CDBG, Local Funds</i>								
Folsom Blvd Complete Streets Improvements Phase 2 Folsom Blvd: Starfire Dr to Mayhew Rd	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades at La Riviera Dr, Tiber Dr, and Mayhew Rd.	Anthony Voo	08/21 (A)	Dec-25	Mar-26	Nov-26	\$6,000
<i>Note: Local Funds</i>								
Franklin Blvd Bridge Replacement at Lost Slough Franklin Blvd at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	James Eslabon Quincy Eng.	03/23 (C)	Feb-20	May-24	Nov-24	\$7,900
<i>Note: Federal (HBP)</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	--------------------------	----------------	------------------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Freeport Delta Monument Signs Project Freeport Blvd: South of Cosumnes River Blvd	5	Preliminary engineering for gateway monument signs on Freeport Blvd.	Henry Yasui					
<i>Note: State Funds; No construction funding</i>								
Fruitridge Road Complete Streets Rehabilitation Fruitridge Rd: Hwy 99 - Stockton Blvd	1,2,	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Jenny Singh	06/22 (C)	Apr-22	Apr-23	Oct-23	\$3,989
<i>Note: Project is complete and will be removed from the April, 2024 PML.</i>								
<i>Local Funds</i>								
Gerber Road Traffic Signal Project Gerber Rd at Passalis Ln Gerber Rd at Excelsior Rd	2,5	Install new traffic signals at Gerber Rd at Passalis Lane and Gerber Rd at Excelsior Rd.	James Eslabon	07/23 (A)	Dec-24	Apr-25	Oct-25	\$1,639
<i>Note: Local Funds</i>								
Gibson Ranch Overlay Project Gibson Ranch	4	Pavement rehabilitation/overlay of roads and parking lots in Gibson Ranch.	Spencer Ord	12/22 (A)	Apr-23	Jun-23	Oct-23	\$2,300
<i>Note: Project is complete and will be removed from the April, 2024 PML.</i>								
Greenback Lane Improvements and Undergrounding Greenback Ln: Chestnut Ave to Folsom City Limits	4	Install Class II Bike Lanes, infill sidewalk and separated sidewalk, ADA upgrades including curb ramps, traffic signal modifications including bicycle detection, bus stop and transit access improvements, pavement repair, and landscape/streetscape enhancements including raised/landscaped medians. Includes signalization of the Chestnut Avenue/ Greenback Lane intersection and undergrounding of overhead utility lines.	James Eslabon	12/20 (A)	Nov-25	Apr-26	Oct-27	\$9,555
<i>Note: Local funds</i>								
Hazel Ave at US Highway 50 Interchange Hazel Ave at US Highway 50 Interchange	3	Reconstruct portions of the US 50 Hazel Ave Interchange and improvements to eastbound US 50, including ramp modifications at Aerojet Rd and Folsom Blvd off ramps. Includes a grade separated crossing of the Gold Line Light Rail system and Folsom Blvd, multi-use path from American River Parkway to south of US 50.	Spencer Ord	06/22 (A)	Jan-26	Aug-26	Oct-27	\$65,925
I-80/ Walerga Park Sound Wall Project I-80 to the west, Palm Ave to the south,	3	Construct a new soundwall between I-80 and Walerga Park.	Spencer Ord	05/23 (C)	Mar-23	Jul-23	Jun-24	\$638
<i>Note: Construction completion date pushed</i>								
<i>Bond called, surety is completing the project</i>								
<i>Contract #4595</i>								
<i>State Funds</i>								
Madison Ave Fair Oaks BI to Hazel Ave Madison Ave: Sunrise Blvd to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-26	Apr-27	Dec-28	\$18,039
<i>Note: Schedule pushed - additional time to complete the environmental document.</i>								
<i>Note: Federal (CMAQ, RSTP)</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Meister Way Improvement Project Meister Wy: Bear Paw Dr to Lone Tree Rd	1	Reconstruct Meister Way to a two-lane arterial. Project includes installation of traffic signals at Metro Air Parkway, Badiie Drive, and Lone Tree Road and will also include sewer, water, and storm drain improvements.	Gabriel Flores	02/23 (A)	Sep-24	Apr-25	May-26	\$9,100
<i>Note: Local Funds, MAP</i>								
Metro Air Parkway Off-Ramp Signalization Project Metro Air Pkwy at I-5 off-ramps	1	Install signals at the southbound and northbound off-ramps at the I-5/Metro Air Pkwy Interchange	Gabriel Flores	11/23 (A)	Oct-24	Apr-25	Jul-25	\$720
<i>Note: Local funds</i>								
Michigan Bar Rd/ Cosumnes River Bridge Replacement Michigan Bar Rd: North of SR 16 at Cosumnes River	4	Replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16. Bridge No 24C0056	James Eslabon Dewberry	04/17 (B)	Nov-24	May-25	Nov-25	\$4,500
<i>Note: Federal (HBP)</i>								
Neighborhood Traffic Management Project 2023 48th Ave (Steiner Dr - Wire Dr) Brevard Dr (Caymus Dr - Marsannay Way) Bridalsmith Dr (Elk Grove Florin Rd - York Cove Way) Green Tree Dr (Franklin Blvd - Bowling Dr) La Mancha Way (Persimmon Ave - Pomegranate Ave) Bell St (Wyda Way - Cottage Way) Edison Ave (Fulton Ave - Morse Ave) Haskell Ave (Garfield Ave - Hackberry Ln) Larkspur Ln (Fulton Ave - west end) W 2nd St (Elkhorn Blvd - W Q St) 20th St (E St - I St) Pershing Ave (Kenneth Ave - Illinois Ave) Diamond Ranch Dr (Alder Creek Dr - Ballinger Dr) Westporter Dr (Tallyho Dr - Oxwood Dr) Hanfield Dr (Diamond Ranch Dr - west elbow)	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco		May-23	Jul-23	Oct-23	\$500
<i>Note: Project is complete and will be removed from the April 2024 PML</i>								
<i>Note: Biondi Paving - #4605</i>								
<i>Local Funds</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Neighborhood Traffic Management Project 2024 Lakewood Park Dr Gerber Rd - Tiogawoods Dr Lorine Ave Power Inn Ave - Chris Ave Mendocino Blvd 35th Ave - 37th Ave Sitton Way Steiner Dr - 48th Ave Wildhawk West Dr Prairie Dunes Way - Wingspan Dr Winged Foot Dr Wildhawk West Dr - Vineyard Rd Bell St Arden Way - Hurley Way Hazelwood Ave Eastern Ave - Mission Ave Horton Ln Gibbons Dr - Sutter Ave Lincoln Oaks Dr Dewey Dr - Madison Ave Magnolia Ave New York Ave - Pennsylvania Ave Palm Dr Fair Oaks Blvd - California Ave Richmond St Alta Arden Expy - Arden Way Sutter Ave Marshall Ave - Hollister Ave Channing Dr Melrose Dr - Don Julio Blvd Illinois Ave Pershing Ave - Jonnie Way Whitsett Dr Gothberg Ave - Don Julio Blvd	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco		Jan-23	Jul-24	Oct-24	\$500
<i>Local Funds</i>								
New Hope Road Bridge Replacement at Grizzly Slough New Hope Rd: Grizzly Slough to half a mile n/o the San Joaquin County Line	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Michael Dunne-Vecchio	10/18 (B)	Dec-24	Apr-25	Oct-25	\$4,147
<i>Federal (HBP)</i>								
Power Line Road Improvements - I-5 to Elkhorn Blvd Power Line Rd: I-5 to Elkhorn Blvd	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.	Jenny Singh	10/22 (A)	Nov-25	Apr-26	Jul-26	\$1,483
<i>Note: Local funds, MAP</i>								
Power Line Road Improvements - Phase 2/ Elverta Rd Elverta Rd: E/o Power Line Rd to 1400' w/o Metro Air Pkwy	1	Widen Powerline Rd and Elverta Rd to add a center turn lane and associated drainage improvements. Waterline will also be installed.	Kristen Van Groningen	10/22 (B)	Sep-24	Apr-25	Aug-25	\$5,760
Retro-reflective Signal Backplate Installation Project Throughout the unincorporated County		Project will provide enhanced visibility of traffic signal indications by upgrading signal backplates to include retroreflective yellow boarders. It will consist of 512 signalized intersections.	Don Nguyen			Jun-24	Sep-24	\$790
<i>State (HSIP)</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Rio Linda Area Street Lights M St: Rio Linda Blvd to 6th St	4	The project will install 17 decorative street lights on M Street between Rio Linda Blvd and 6th Street.	Joshua Iniguez	12/23 (C)	Dec-23	Mar-24	Sep-24	\$420
<i>Note: Federal (CDBG)</i>								
Rosemont Street Light Project - Phase 3 Various locations in Rosemont area	5	Install street lighting in the Rosemont area.	Michael Dunne-Vecchio	06/23 (A)	Jan-24	Jun-24	Oct-24	\$438
School Flashing Beacons Installation Within the unincorporated Sacramento County		Project will install flashing beacons on school speed limit signs, school ahead signs, and school crosswalk signs, in various roadways adjacent to 13 schools.	Noel Pacheco			Jun-24	Sep-24	\$243
<i>Note: State (HSIP)</i>								
South Sacramento Affordable Housing Pedestrian Improvements 47th St: 50th Ave to Le Donne Dr and Underwood Way	2	Installation of curb ramps at non-signalized intersections at 47th St from 50th Ave to Le Donne Dr, all of Le Donne Dr, all of Underwood Way. Project will also install street lights on 46th Ave.	Gabriel Flores	06/23 (A)	Jan-24	Jul-24	Dec-24	\$554
<i>Note: Federal (CDBG)</i>								
South Sacramento Safe Routes to School Iowa Ave/Laurine Way, Iowa Ave/Ethel Way, 37th Ave/Laurine Way, 37th Ave/Chapin Way, 37th Ave/Vista Ave, 37th Ave/Sampson Blvd, Sampson Blvd/Lemon Hill Ave	2	Construct sidewalk, ramps and traffic calming.	Joshua Iniguez	06/23 (B)	Apr-24	Jul-24	May-25	\$1,500
<i>Note: State (ATP)</i>								
South Sacramento Sidewalk Gap Closure Project Power Inn Rd: Stevenson Ave to about 630 feet south Power Inn Rd: at the intersection of Elsie Ave Stevenson Ave: Cottonwood Ln to 975 feet west Cottonwood Ln: Elsie Avenue and Stevenson Avenue	2	Install sidewalk at various locations in South Sacramento.	Michael Dunne-Vecchio	11/21 (A)	Nov-24	Apr-25	Oct-25	\$2,374
<i>Note: Federal (RSTP, STIP)</i>								
South Watt Ave Improvements Florin Rd to SR16 Florin Rd to Jackson Rd (SR-16)	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Melissa Wright	08/22 (B)	Apr-24	Jul-24	Oct-25	\$31,000
<i>Note: State (STIP, SB 1-C: LPP Competitive)</i>								
Stockton Blvd Complete Streets Project Mack Rd to Florin Rd	4	Construct Class IV bicycle lanes or a two-way cycle track on one side of Stockton Blvd, sidewalk infill, signalization of one intersection, slurry seal and restriping of entire roadway/bikeway.	Michael Dunne-Vecchio					\$10,100
<i>Note: State (ATP)</i>								
Twin Cities Road Bridge Replacement Twin Cities Rd Bridge over Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh Dokken Eng.	01/20 (B)	Dec-26	May-27	Oct-29	\$16,084
<i>Note: Construction pushed due to HBP deficiencies. Federal (HBP)</i>								
Tyler Island Bridge Replacement Project Tyler Island Rd Bridge over Georgiana Slough	5	Replace moveable bridge over Georgiana Slough.	Tim Stevens					\$8,750
<i>Pending approval - Federal (HBP)</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	--------------------------	----------------	------------------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Upgrade Existing Guardrails	3,4	Install guard rail at various locations.	Spencer Ord	11/22 (C)	Nov-22	Mar-23	Nov-23	\$478
E/B Fair Oaks Blvd at Jacob Lane								
W/B Fair Oaks Blvd at Marywood Ct								
E/B Fair Oaks Blvd E/of Hillcrest Way								
E/B Fair Oaks Blvd W/of Oak Ave								
N/B Fair Oaks Blvd N/of Oak Ave								
S/B Fair Oaks Blvd N/of Twin Garden Dr								
W/B Fair Oaks Blvd W/of Twin Gardens Dr								
E/B Fair Oaks Blvd E/of Miles Lane								
E/B Fair Oaks Blvd W/of Bob Lane								
S/B Sunrise Blvd S/of Sunset Ave								
W/B Winding Way W/of Illinois Ave								
E/B Main Ave at Winding Oak Dr								
W/B Long Canyon Dr at Winding Oak Dr								
E/B Hemlock Ave at Brittney Lee Ct								
N/B Watt Ave at I-80 East On-Ramp								
<i>Project is complete and will be removed from the April, 2024 PML.</i>								
<i>Note: Dirt & Aggregate Interchange - #4571</i>								
<i>State Funds (HSIP)</i>								
Walerga Road Soundwall Project	4	Replace the existing soundwall on the east side of Walerga Road.	Spencer Ord	08/23 (C)	Jul-23	Feb-24	Jun-24	\$700
Walerga Rd: Old Dairy Dr to Sacramento County boundary								
<i>Local Funds</i>								
Walnut Grove Bridge over Sacramento River Preventive Maintenance	5	This project will rehabilitate the existing bridge. Preventive Maintenance Project, Bridge No. 24C0005	Tim Stevens					\$6,000
Walnut Grove Bridge over Sacramento River: Hwy 160 to River Rd								
<i>Note: Revised HBP application</i>								
<i>Schedule TBD</i>								
Walnut Grove - Thornton Road Bridge Replacement Project	5	Replace the existing bridge. Bridge No. 29C0131	Tim Cress			Jul-25		\$35,000
Thornton Rd: Bridge over Mokelumne River								
<i>Note: San Joaquin County is lead agency on this project</i>								
Waterman Road at Gerber Creek Pedestrian Signal	5	New pedestrian signal on Waterman Road at Gerber Creek.	Jenny Singh		Sep-25	Apr-26	Oct-26	\$410
Waterman Road at Gerber Creek								
<i>Note: Schedule pushed due to lack of funds from Southgate Recreation & Park District</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	--------------------------	----------------	------------------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Watt Ave Complete Street Improvements Project Watt Ave: I-80 to Roseville Rd	1,3	Widen Watt Ave. to accommodate buffered bike lanes, streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	11/22 (B)	Apr-24	Aug-24	Sep-25	\$8,400
<i>Federal (CMAQ, RSTP, CDBG, SB 1-SCCP)</i>								
Watt Ave Sidewalk Gap Closure Watt Ave: Don Julio Blvd to Elkhorn Blvd	1	Construct new sidewalk infill, extend culvert within the creek, landscaping	Gabriel Flores	11/23 (B)	Dec-23	Apr-24	Jun-24	\$967
<i>Note: Local Funds</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------