



**Project Master List**  
Ordered by Project Name

**Main Office: 4111 Branch Center Rd, Sacramento, CA 95827**

(916) 874-6291 Transportation Design& Landscaping Services  
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>44th Street Bike/Ped/Lighting Improvements</b> 44th St: S/o 47th Ave to Maynard Way	2	The project will install pedestrian and bicycle facilities as well as street lighting on 44th street, s/o 47th Ave to improve connectivity to the pedestrian bridge entrance.	Anthony Voo	04/23 (A)	Dec-23	Jul-24	Nov-24	\$420
<i>Note: Federal (CDBG)</i>								
<b>AC Overlay Project 2023 Phase A</b> 14th Ave: City Limit (Lissetta Ave ) to Stockton Blvd 42nd St: 26th Ave to 23rd Ave Enrico Blvd: Sierra Vista Ave to South End Mendocino Blvd: Fruitridge Rd to 23rd Ave Sierra Vista Ave: City Limit to 44th St PW01A (North Parkway Area) 41st Ave: MLK Jr Blvd to 44th Street Elkhorn Blvd: 32nd Street to Watt Ave Hazel Ave: Madison Ave to Pershing Ave Renke Rd: Quiggle Rd to Simmerhorn Rd Simmerhorn Rd: 0.25 Miles w/o Cherokee Ln to Alta Mesa Rd Trujillo Wy: Tango St to Bettina Wy	1,2,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	03/23 (C)	Jan-23	Apr-23	Nov-23	\$7,250
<i>Note: Teichert - #4578</i>								
<b>AC Overlay Project 2023 Phase B</b> FO13A (Ridgegate Way Area) FO13B (Rimwood Dr Area) TC04C (Saint Mathews Area)	3	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	07/22 (C)	Jan-23	Apr-23	Sep-23	\$4,550
<i>Note: Project is complete, will be removed from January 2024 PML</i> <i>Desilva Gates - 4577</i>								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>AC Overlay Project 2023 Phase C</b> Borden Rd: Herald Rd to Ivie Rd Borden Rd: Dosanjh Ln to Clay Station Rd Clay Station Rd: 1.2 miles n/o Twin Cities Rd to 2.0 Miles n/o Twin Cities Rd Clay Station Rd: 3.0 miles n/o Twin Cities Rd to Momtoma Ln Elsie Ave: Stockton Blvd to Power Inn Rd FN02C (Briggs Dr Area) Plum Ln: Dillard Rd to North End RM02A (Rosemont Area Slurry Seal) RM05A (Rosemont Area Slurry Seal)	2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	03/23 (C)	Jan-23	Apr-23	Nov-23	\$5,336
Note: George Reed, Inc. - #4576								
<b>AC Overlay Project 2023 Phase D</b> Elkhorn Blvd 6th Street to Dry Creek Rd Howe Ave 500' n/o Edison to Auburn Blvd CM11A (Mission North Park) Vintage Park Dr: Calvine Rd to Brittany Park Dr Watt Ave: Fair Oaks Blvd to Hurley Way	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	07/22 (B)	Oct-23	Apr-24	Nov-24	\$9,500
Note: Construction moved to 2024 for further project coordination with SCWA's Arden Service Area Phase 4 Local, State (LPP)								
<b>AC Overlay Project 2023 Phase E</b> (Locations identified not finalized): Beverly Terrace neighborhood Clarendon Heights neighborhood Strawberry Acres neighborhood Bohemian Park neighborhood Foothill Farms: Shenandoah Dr to Garfield Ave frontage Grand Island Rd: Long Island neighborhood to 4,800' east Harvey Rd: Christensen Rd to Sargent Ave Isleton Rd: 3,100' s/o Ko-Ket Resort for 3,500' Twin Cities Rd: Christensen Rd to Midway Ave	3,5	Place conventional asphalt concrete over the existing pavement; ADA compliant upgrades. Construction activities will include raising manholes, and grinding existing pavement prior to paving.	Anthony Voo	03/23 (C)	Dec-22	Jun-23	Nov-23	\$5,785
Note: Granite - #4588 Local Funds (ARPA passthrough)								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>AC Overlay Project 2023 Phase F</b> <u>FR04B (Soledad Blvd &amp; Del Norte area</u> <u>PW01B (includes Sky Pkwy and 6th Pkwy area)</u> <u>Alder Ave - South Watt to Hedge Ave</u> <u>Osage Ave - South Watt to Hedge</u> <u>River Rd - 315' s/o Twin Cities to 2,00 ft south</u> <u>Tokay Ln - West end to East end</u> <u>Tupelo Dr - Roseville to Daly</u> <u>Watt Ave - Don Julio to Elkhorn</u> <u>Wesley Ave - Cuny to 49th Ave (Bid Alt)</u>	2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	03/23 (A)	Oct-23	Feb-24	Oct-24	\$7,350
<b>AC Overlay Project 2024 Phase A</b> <u>Locations not Finalized</u> <u>Airport Blvd - Bayou Way to 1,000 ft n/o overpass</u> <u>Elkhorn Blvd - Dry Creek Rd to 18th Street</u>		Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	08/23 (A)	May-24	Sep-24	Jun-25	\$5,600
Note: Local								
<b>AC Overlay Project 2024 Phase B</b> <u>Locations not Finalized</u> <u>FF03B (South of Coyle Dr, w/o Dewey Dr)</u> <u>Madison Ave - Blue Canyon Dr to Main Ave</u>		Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	08/23 (A)	May-24	Sep-24	Jun-25	\$5,700
Note: Local								
<b>AC Overlay Project SB1 2024 Phase C</b> <u>Locations not Finalized</u> <u>Vintage Park Dr - Brittany Park Dr to Elk-Grove Florin Rd</u> <u>FR01A (s/o Fruitridge Rd, w/o 41st Street</u> <u>WN03 Partial, WN07 Partial, WN13 Partial (All locations in the Wilton Area)</u> <u>River Road - 2,000 ft s/o Twin Cities Road to 2,000 Ft south</u>		Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	08/23 (A)	May-24	Sep-24	Jun-25	\$7,400
Note: Local								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Accessible Curb Ramp Project 2023</b> For list of locations, see project website: <a href="https://sacdot.sacounty.gov/Documents/Projects/ADA/Final%20FY%202022-23%20ADA%20Ramp%20List%20112322.pdf">https://sacdot.sacounty.gov/Documents/Projects/ADA/Final%20FY%202022-23%20ADA%20Ramp%20List%20112322.pdf</a>	2,3,4	Construction new ADA curb ramps at various locations.	Anthony Voo	12/22 (C)	Dec-22	Mar-23	Aug-23	\$720
<i>Note: Project is complete, will be removed from the January 2024 PML</i> <i>Note: KEREX Engineering, Inc. - #4590</i>								
<b>Alta Mesa Road Bridge Replacement at Laguna Creek</b> Alta Mesa Rd: Laguna Creek to North of State Route 104	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon Mark Thomas, Inc	03/23 (C)	Jan-23	Apr-24	Nov-24	\$8,297
<i>Note: Construction updated to bids received</i> <i>Contract #4391</i> <i>Federal (HBP)</i>								
<b>Arden-Arcade &amp; Carmichael Sidewalk Infill</b> Edison Ave, El Camino Ave, Hurley Way, Marconi Ave, Manzanita Ave	3,4	Construct curb, gutter, and sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.	Gabriel Flores	11/23 (C)	Dec-22	Apr-24	Oct-24	\$2,633
<i>Note: Construction moved to Spring 2024</i> <i>Note: Federal (HSIP-C9)</i>								
<b>Arden Way Complete Streets Project - Phase 1</b> Arden Wy: Morse Ave to Watt Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Keith Gotwalt	06/22 (B)	Jan-24	Jul-24	Jun-25	\$5,530
<i>Note: Federal (RSTP, CDBG)</i>								
<b>Arden Way Complete Streets Project Phase 2</b> Arden Wy: Fulton Ave to Morse Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Keith Gotwalt	07/22 (A)	Nov-25	Apr-26	Oct-26	\$2,536
<i>Note: Construction is not funded</i> <i>Federal (RSTP, STIP)</i>								
<b>Bell Street Safe Routes to School</b> Hurley Way to Edison Ave	3	Install bicycle and pedestrian improvements	Keith Gotwalt		Nov-25	Apr-26	Jun-27	\$6,300
<i>Note: State (ATP)</i>								
<b>Bradshaw Fiber Connection</b> Portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, Stockton Blvd Elk-Grove Florin: Gerber Rd to Bond Rd	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				\$1,230
<i>Note: Project on hold due to funding shortfall</i>								
<b>Bradshaw Rd and Gerber Rd Improvement Project</b> Intersection of Bradshaw Rd and Gerber Rd North side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd	5	Intersection widening at the intersection of Bradshaw Rd and Gerber Rd, widen the north side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd, box culvert replacement.	Jenny Singh	10/22 (A)	Dec-24	Apr-25	Oct-25	\$4,172
<i>Note: Local funding</i>								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Bradshaw &amp; Jackson Intersection Improvements</b> Bradshaw Rd at Jackson Rd	5	Intersection improvements and signal modifications to relieve congestion.	Jenny Singh	12/22 (B)	Dec-25	Apr-26	Oct-26	\$3,645
Note: Schedule matches funding Local funding: SACOG 2023 M&M award								
<b>Complete Streets Rehabilitation - Multiple Locations</b> 65th Avenue: Florin Rd to Stockton Blvd Andrea Blvd: Roseville Rd to Elkhorn Blvd Antelope Rd North: Olive Ave to Great Valley Dr. Central h Avenue: Haze Ave to Main Ave Greenback Ln: Fair Oaks Blvd to Beech Ave Watt Ave: A Street to Don Julio Blvd	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	James Eslabon	04/22 (B)	Apr-22	Apr-24	Oct-24	\$15,244
Note: Federal Funds								
<b>Countdown Pedestrian Head Installation Project</b> Throughout the unincorporated County		Project will provide enhanced pedestrian safety and compliance at signalized intersections with existing pedestrian crossings by installing countdown pedestrian modules. It will consist of 167 signalized intersections.	Don Nguyen			Jun-24	Sep-24	\$170
Note: State (HSIP)								
<b>Curb, Gutter, and Sidewalk Replacement Project 2023</b> Countywide (Locations not finalized)	1,2,3,4,5	Replacement of damaged Curb, Gutter and Sidewalk throughout the County.	Daniel Lockett		Dec-23	May-24	Jul-24	\$600
Note: Local								
<b>Dillard Road Bridge Scour Critical Project</b> 0.1 mi south of Jackson Road	5	Drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour. Bridge No. 24C0004	Mike Meschi	N/A	Nov-20	Aug-24	Aug-24	\$900
Note: Federal (HBP)								
<b>Douglas Road Extension</b> Mather Blvd to Excelsior Rd	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Jenny Singh	12/19 (A)				
Note: Construction date and contract amount TBD								
<b>El Camino Ave at Kent Dr Signal Project</b>	3	Install a new traffic signal at the intersection of El Camino Ave and Kent Dr. Construct new corner ramps and median island.	Josh Iniguez	09/23 (A)	Apr-24	Jun-24	Aug-24	\$575
Note: Local Funds								
<b>Elkhorn Blvd. Extension</b> Elkhorn Blvd: Crossfield Drive to Power Line Road	1	4-lane arterial extension of Elkhorn Blvd. from Crossfield Dr. to Power Line Rd.	Spencer Ord	12/21 (C)	Jan-22	May-22	Jan-24	\$14,655
Note: O.C. Jones - #4528 SB1: TCEP - State only Funds								
<b>Elkhorn Blvd Widening (EB-2)</b> Elkhorn Blvd: Power Line Rd to Lone Tree Rd	1	Widen and overlay Elkhorn Blvd from Power Line Road to Lone Tree Road. Improvements include curb, gutter and median landscaping.	Jenny Singh		Oct-25	Apr-26	Aug-27	\$6,660
Note: Project Schedule Update Local Funds, MAP								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Elkhorn Boulevard Complete Streets Project</b> Elkhorn Blvd: Watt Ave to Don Julio Blvd	4	Construct a Class IV separated bikeway, intersection and sidewalk improvements.	Joshua Iniguez	07/23 (A)	Apr-27	Oct-27	Oct-28	\$7,723
Note: State ATP, Federal ATP								
<b>Elverta Road Widening</b> Elveta Rd: Lone Tree Rd to SR-99 (ER-1 and ER-2)	1	Widen and overlay Elverta Rd from Lone Tree Road to SR-99.	Jenny Singh		Oct-25	Apr-26	Nov-27	\$4,083
Note: Project Schedule Update								
Local Funds, MAP								
<b>Elverta Road Improvement Project</b> Elverta Rd: Watt Ave to Dutch Haven Blvd	4	Replace existing two lane bridge at Dry Creek with a six-lane (future) reinforced concrete bridge, replace existing culvert on Elverta Rd. and modify the signal at Elverta Rd and 28th St. The project will widen Elverta Rd. to 4 lanes with landscaped median, and Class II bike lanes.	Gabriel Flores	02/19 (B)	Oct-25	Apr-26	Nov-27	\$16,581
Note: Update to enivonmental document is needed for CVFPB waiver								
Federal (HBP, STIP, RSTP)								
<b>Eschinger Road Improvements</b> Bruceville Rd to Carroll Rd	5	Widen the intersections of Eschinger Rd at Carroll Rd and Bruceville Rd and pavement repairs	Anthony Voo		Dec-24	Apr-25	Oct-25	\$500
<b>Fair Oaks at Kenneth Traffic Signal</b> Fair Oaks Blvd at Kenneth Ave	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Tim Stevens	03/22 (A)	Jan-24	Jun-24	Nov-24	\$1,000
Note: Construction estimate update								
State Funds (HSIP-C10)								
<b>Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2</b> Fair Oaks Blvd: Howe Ave to Munroe St	3	Fair Oaks Blvd between Howe Ave and Munroe Street: create a smart growth corridor with barrier separated bicycle lanes, widening and/or separated sidewalks, and installing landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Tim Stevens	10/22 (B)	Dec-23	Jun-24	Nov-24	\$7,762
Note: Construction estimate update								
Federal (CMAQ, RSTP)								
<b>Fern Bacon Middle School Safe Routes to School</b> Martin Luther King Jr. Blvd: Franklin Blvd to 48th Ave Martin Luther King Jr. Blvd: 47th Ave to 41st Ave 48th Ave: Martin Luther King Jr. Blvd to Wesley Ave Wesley Ave: 48th Ave to Cuny Ave	2	Install bike and pedestrian improvements in the vicinity of Fern Bacon Middle School.	Tim Stevens	03/23 (C)	Dec-21	Jun-23	Oct-23	\$1,732
Note: B&M Builders, Inc - #4544								
State (ATP)								
<b>Florin Road Bicycle Pedestrian Improvements</b> Florin Rd: Franklin Blvd to Power Inn Rd	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	03/22 (C)	Oct-21	Jul-24	Jun-25	\$5,764
Note: Meet funding timeline								
Federal (HSIP-C8, RSTP)								
<b>Folsom Blvd Complete Streets Improvements Phase 2</b> Folsom Blvd: Starfire Dr to Mayhew Rd	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades at La Riviera Dr, Tiber Dr, and Mayhew Rd.	Anthony Voo	08/21 (A)	Dec-25	Mar-26	Nov-26	\$6,000
Note: Local Funds								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Franklin Blvd Bridge Replacement at Lost Slough</b> Franklin Blvd at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	Tim Stevens Quincy Eng.	03/23 (C)	Feb-20	May-24	Nov-24	\$7,900
Note: Federal (HBP)								
<b>Freeport Delta Monument Signs Project</b> Freeport Blvd: South of Cosumnes River Blvd	5	Preliminary engineering for gateway monument signs on Freeport Blvd.	Henry Yasui					
Note: State Funds; No construction funding								
<b>Fruitridge Road Complete Streets Rehabilitation</b> Fruitridge Rd: Hwy 99 - Stockton Blvd	1,2,	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Jenny Singh	06/22 (C)	Apr-22	Apr-23	Oct-23	\$3,989
Note: Teichert - #4535 Local Funds								
<b>Gerber Road Traffic Signal Project</b> Gerber Rd at Passalis Ln Gerber Rd at Excelsior Rd	2,5	Install new traffic signals at Gerber Rd at Passalis Lane and Gerber Rd at Excelsior Rd.	James Eslabon		Dec-24	Apr-25	Oct-25	\$1,639
Note: Local Funds								
<b>Gibson Ranch Overlay Project</b> Gibson Ranch	4	Pavement rehabilitation/overlay of roads and parking lots in Gibson Ranch.	Spencer Ord	12/22 (A)	Apr-23	Jun-23	Oct-23	\$2,300
Note: Teichert - #4601								
<b>Greenback Lane Improvements and Undergrounding</b> Greenback Ln: Chestnut Ave to Folsom City Limits	4	Install Class II Bike Lanes, infill sidewalk and separated sidewalk, ADA upgrades including curb ramps, traffic signal modifications including bicycle detection, bus stop and transit access improvements, pavement repair, and landscape/streetscape enhancements including raised/landscaped medians. Includes signalization of the Chestnut Avenue/ Greenback Lane intersection and undergrounding of overhead utility lines.	James Eslabon	12/20 (A)	Nov-25	Apr-26	Oct-27	\$9,555
Note: Project schedule changed to meet funding timeline Local Funds, not completely funded								
<b>Hazel Ave at US Highway 50 Interchange</b> Hazel Ave at US Highway 50 Interchange	3	Reconstruct portions of the US 50 Hazel Ave Interchange and improvements to eastbound US 50, including ramp modifications at Aerojet Rd and Folsom Blvd off ramps. Includes a grade separated crossing of the Gold Line Light Rail system and Folsom Blvd, multi-use path from American River Parkway to south of US 50.	Tim Stevens	06/22 (A)	Jan-26	Aug-26	Oct-27	\$65,925
Note: Project schedule and construction cost estimate updated Note: State (SB 1-C: LPP Competitive)								
<b>Howe Ave Bicycle and Pedestrian Improvements</b> Howe Ave: Cottage Way to El Camino Ave	3	Construct bike lanes, new sidewalk, separated lighted pedestrian walkway. Includes a road diet on Cottage Way, from 4 lanes to 2 lanes, two intersections and traffic signals for bike lanes, accessibility, bike detection, and safety enhancements.	Jenny Singh	10/21 (C)	Oct-21	Jul-22	Jun-23	\$2,232
Note: Project is complete, will be removed from the January 2024 PML Central Valley Engineering and Asphalt - #4449 State (ATP)								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>I-80/ Walerga Park Sound Wall Project</b> I-80 to the west, Palm Ave to the south,	3	Construct a new soundwall between I-80 and Walerga Park.	Spencer Ord	05/23 (C)	Mar-23	Jul-23	Nov-23	\$638
<i>Note: Build Forces, Inc. - #4595 State Funds</i>								
<b>Madison Ave Fair Oaks BI to Hazel Ave</b> Madison Ave: Sunrise Blvd to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-24	Apr-25	Dec-26	\$18,039
<i>Note: Federal (CMAQ, RSTP)</i>								
<b>Meister Way Improvement Project</b> Meister Wy: Bear Paw Dr to Lone Tree Rd	1	Reconstruct Meister Way to a two-lane arterial. Project includes installation of traffic signals at Metro Air Parkway, Badiée Drive, and Lone Tree Road and will also include sewer, water, and storm drain improvements.	Gabriel Flores	02/23 (A)	Sep-24	Apr-25	May-26	\$9,100
<i>Note: Local Funds, MAP</i>								
<b>Michigan Bar Rd/ Cosumnes River Bridge Replacement</b> Michigan Bar Rd: North of SR 16 at Consumnes River	4	Replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16. Bridge No 24C0056	James Eslabon Dewberry	04/17 (B)	Nov-24	May-25	Nov-25	\$4,500
<i>Note: Federal (HBP)</i>								
<b>Neighborhood Traffic Management Project 2023</b> 48th Ave (Steiner Dr - Wire Dr) Brevard Dr (Caymus Dr - Marsannay Way) Bridalsmith Dr (Elk Grove Florin Rd - York Cove Way) Green Tree Dr (Franklin Blvd - Bowling Dr) La Mancha Way (Persimmon Ave - Pomegranate Ave) Bell St (Wyda Way - Cottage Way) Edison Ave (Fulton Ave - Morse Ave) Haskell Ave (Garfield Ave - Hackberry Ln) Larkspur Ln (Fulton Ave - west end) W 2nd St (Elkhorn Blvd - W Q St) 20th St (E St - I St) Pershing Ave (Kenneth Ave - Illinois Ave) Diamond Ranch Dr (Alder Creek Dr - Ballinger Dr) Westporter Dr (Tallyho Dr - Oxwood Dr) Hanfield Dr (Diamond Ranch Dr - west elbow)	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco		May-23	Jul-23	Oct-23	\$500
<i>Note: Biondi Paving - #4605 Local Funds</i>								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>New Hope Road Bridge Replacement at Grizzly Slough</b> New Hope Rd: Grizzly Slough to half a mile n/o the San Joaquin County Line	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Tim Stevens	10/18 (B)	Dec-24	Apr-25	Oct-25	\$4,147
Note: ROW Cert/ Utility Coordination not complete in time to bid Construction pushed due to HBP deficiencies Federal (HBP)								
<b>Power Line Road Improvements - I-5 to Elkhorn Blvd</b> Power Line Rd: I-5 to Elkhorn Blvd	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.	Jenny Singh	10/22 (A)	Nov-25	Apr-26	Jul-26	\$1,483
Note: Local funds, MAP								
<b>Power Line Road Improvements - Phase 1.5B</b> Power Line Rd: Serna Dr to Albaugh Dr	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.	Jenny Singh	02/22 (C)	Jan-23	Jul-22	Aug-23	\$2,746
Note: Project is complete, will be removed from the January 2024 PML Local funds, MAP								
<b>Power Line Road Improvements - Phase 2/ Elverta Rd</b> Elverta Rd: E/o Power Line Rd to 1400' w/o Metro Air Pkwy	1	Widen Powerline Rd and Elverta Rd to add a center turn lane and associated drainage improvements. Waterline will also be installed.	Gabriel Flores	10/22 (B)	Sep-24	Apr-25	Aug-25	\$5,760
<b>Retro-reflective Signal Backplate Installation Project</b> Throughout the unincorporated County		Project will provide enhanced visibility of traffic signal indications by upgrading signal backplates to include retroreflective yellow boarders. It will consist of 512 signalized intersections.	Doug Maas			Jun-24	Sep-24	\$790
State (HSIP)								
<b>Rio Linda Area Street Lights</b> M St: Rio Linda Blvd to 6th St	4	The project will install 17 decorative street lights on M Street between Rio Linda Blvd and 6th Street.	Joshua Iniguez	06/23 (B)	Dec-23	Mar-24	Sep-24	\$420
Note: Federal (CDBG)								
<b>Rosemont Street Light Project - Phase 3</b> Various locations in Rosemont area	5	Install street lighting in the Rosemont area.	Tim Stevens	06/23 (A)	Jan-24	Jun-24	Oct-24	\$438
<b>School Flashing Beacons Installation</b> Within the unincorporated Sacramento County		Project will install flashing beacons on school speed limit signs, school ahead signs, and school crosswalk signs, in various roadways adjacent to 13 schools.	Noel Pacheco			Jun-24	Sep-24	\$243
Note: State (HSIP)								
<b>South Sacramento Affordable Housing Pedestrian Improvements</b> 47th St: 50th Ave to Le Donne Dr and Underwood Way	2	Installation of curb ramps at non-signalized intersections at 47th st from 50th Ave to Le Donne Dr, all of Le Donne Dr, all of Underwood Way. Project will also install street lights on 46th Ave.	Gabriel Flores	06/23 (A)	Jan-24	Jul-24	Dec-24	\$554
Note: Federal (CDBG)								
<b>South Sacramento Safe Routes to School</b> Iowa Ave/Laurine Way, Iowa Ave/Ethel Way, 37th Ave/Laurine Way, 37th Ave/Chapin Way, 37th Ave/Vista Ave, 37th Ave/Sampson Blvd, Sampson Blvd/Lemon Hill Ave	2	Construct sidewalk, ramps and traffic calming.	Joshua Iniguez	06/23 (B)	Apr-24	Jul-24	May-25	\$1,500
Note: State (ATP)								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>South Sacramento Sidewalk Gap Closure Project</b> Power Inn Rd: Stevenson Ave to about 630 feet south Power Inn Rd: at the intersection of Elsie Ave Stevenson Ave: Cottonwood Ln to 975 feet west Cottonwood Ln: Elsie Avenue and Stevenson Avenue	2	Install sidewalk at various locations in South Sacramento.	James Eslabon	11/21 (A)	Nov-24	Apr-25	Oct-25	\$2,374
Note: Federal (RSTP, STIP)								
<b>South Watt Ave Improvements Florin Rd to SR16</b> Florin Rd to Jackson Rd (SR-16)	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Melissa Wright	08/22 (B)	Apr-24	Jul-24	Oct-25	\$31,000
Note: State (STIP, SB 1-C: LPP Competitive)								
<b>Stockton Blvd Complete Streets Project</b> Mack Rd to Florin Rd	4	Construct Class IV bicycle lanes or a two-way cycle track on one side of Stockton Blvd, sidewalk infill, signalization of one intersection, slurry seal and restriping of entire roadway/bikeway.	Keith Gotwalt					\$10,100
State (ATP)								
<b>Twin Cities Road Bridge Replacement</b> Twin Cities Rd Bridge over Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh Dokken Eng.	01/20 (B)	Dec-26	May-27	Oct-29	\$16,084
Federal (HBP)								
<b>Tyler Island Bridge Replacement Project</b> Tyler Island Rd Bridge over Georgiana Slough	5	Replace moveable bridge over Georgiana Slough.	Tim Stevens					\$8,750
Pending approval - Federal (HBP)								
<b>Upgrade Existing Guardrails</b> E/B Fair Oaks Blvd at Jacob Lane W/B Fair Oaks Blvd at Marywood Ct E/B Fair Oaks Blvd E/of Hillcrest Way E/B Fair Oaks Blvd W/of Oak Ave N/B Fair Oaks Blvd N/of Oak Ave S/B Fair Oaks Blvd N/of Twin Garden Dr W/B Fair Oaks Blvd W/of Twin Gardens Dr E/B Fair Oaks Blvd E/of Miles Lane E/B Fair Oaks Blvd W/of Bob Lane S/B Sunrise Blvd S/of Sunset Ave W/B Winding Way W/of Illinois Ave E/B Main Ave at Winding Oak Dr W/B Long Canyon Dr at Winding Oak Dr E/B Hemlock Ave at Brittney Lee Ct N/B Watt Ave at I-80 East On-Ramp	3,4	Install guard rail at various locations.	Spencer Ord	11/22 (C)	Nov-22	Mar-23	Nov-23	\$478
Note: Dirt & Aggregate Interchange - #4571 State Funds (HSIP)								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Walerga Road Soundwall Project</b> Walerga Rd: Old Dairy Dr to Sacramento County boundary	4	Replace the existing soundwall on the east side of Walerga Road.	Spencer Ord	08/23 (C)	Jul-23	Dec-23	Apr-24	\$550
Note: Project will be re-bid Local Funds								
<b>Walnut Grove Bridge over Sacramento River</b> Walnut Grove Bridge over Sacramento River: Hwy 160 to River Rd	5	This project will rehabilitate the existing bridge. Preventive Maintenance Project, Bridge No. 24C0005	Tim Stevens					\$3,100
Note: Revised HBP app, pending CT acceptance Schedule TBD								
<b>Walnut Grove - Thornton Road Bridge Replacement Project</b> Thornton Rd: Bridge over Mokelumne River	5	Replace the existing bridge. Bridge No. 29C0131	Tim Cress			Jul-25		\$35,000
Note: San Joaquin County is lead agency on this project								
<b>Waterman Road at Gerber Creek Pedestrian Signal</b> Waterman Road at Gerber Creek	5	New pedestrian signal on Waterman Road at Gerber Creek.	Jenny Singh		Sep-24	Apr-25	Oct-25	\$410
<b>Watt Ave Complete Street Improvements Project</b> Watt Ave: I-80 to Roseville Rd	1,3	Widen Watt Ave. to accommodate buffered bike lanes, streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	11/22 (B)	Apr-24	Aug-24	Sep-25	\$8,400
Note: Pending ROW acquisition issues Federal (CMAQ, RSTP, CDBG, SB 1-SCCP)								
<b>Watt Ave Sidewalk Gap Closure</b> Watt Ave: Don Julio Blvd to Elkhorn Blvd	1	Construct new sidewalk infill, extend culvert within the creek, landscaping	Gabriel Flores	11/23 (B)	Dec-23	Apr-24	Jun-24	\$967
Note: Local Funds								