



County of Sacramento
Public Works and Infrastructure
Department of Transportation

Project Master List

Ordered by Project Name

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827

(916) 874-6291 Transportation Design & Landscaping Services
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance
Main Office Fax No.: (916) 874-7831

Legend
New Projects
Completed Projects
Updates

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
44th Ave Pedestrian Beautification Phase 2	2	Project will design and construct sidewalk infill and curb ramps as needed along 44th Ave between 39th Street and Franklin Blvd. Work includes sidewalk improvements and beautification measure to increase neighborhood livability.	Jenny Singh	11/17 (A)	Oct-18	May-19	Oct-19	\$300
47th Ave Pedestrian and Bicycle Improvement Project	2	The project to construct a continuous 2 mile Class II bicycle and pedestrian facility in a corridor with minimal ROW available in the most economically efficient way possible.	Tim Stevens		Dec-19	Apr-20	Oct-20	\$2,704
AC Overlay Project 2015 Federal Phase 2	4	The overlay of Garfield Ave from Verner Ave south to Greenback Ln.	Scott Urbanik	08/17 (C)	Jul-17	Sep-17	May-18	\$677

Note: Project awarded to Lamon Construction Company #4269; Federal Funds (RSTP)

Garfield Ave from Verner Ave to Greenback Ln

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project 2017 Federal	1,2,3,4,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Cress	03/16 (A)	Dec-17	May-18	Oct-18	\$9,200
<p>Antelope North Rd from Poker Ln to Olive St Eastern Ave from Marconi Ave to Whitney Ave El Camino Ave from Marconi Ave to Watt Ave Gerber Rd from Power Inn Rd to French Rd Goethe Rd from Mayhew Dr to Branch Center Rd Kiefer Rd from Huntsman Dr to Bradshaw Rd Marconi Ave from Watt Ave to Eastern Ave</p>								
AC Overlay Project 2018 Federal Tier 2	2,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Cress	12/17 (A)	Feb-19	May-19	Nov-19	\$2,430
<p>Micron Ave: Mayhew Rd to Bradshaw Rd Martin Luther King Jr. Blvd: 47th Ave to S. Bridge Abutment Florin Rd: South Watt/Elk Grove Florin Rd to Bradshaw Rd</p>								
<i>Note: This is a new project.</i>								
AC Overlay Project Folsom Blvd	5	AC Overlay of Folsom Blvd from Butterfield Way to Bradshaw Road.	Scott Urbanik	01/17 (C)	Jun-18	Sep-18	Nov-18	\$500
<p>Folsom Blvd from Butterfield Way to Bradshaw Rd</p>								
<i>Note: Federal Funds (RSTP)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 Phase 1	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving. Elkhorn Blvd - Sacramento City Limit to 2nd Street Hillsdale Blvd - Frizelle Ave to Walerga Rd Oak Ave - Hazel Ave to Main Ave	Tim Cress	12/17 (A)	Feb-19	May-19	Nov-19	\$3,810
<i>Note: This is a new project.</i>								
Alta Mesa Road Bridge Replacement at Laguna Creek	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	John Jaeger, Mark Thomas, Inc.	05/16 (B)	Oct-18	Apr-19	Sep-20	\$4,431
<i>Note: Contract #93940.</i>								
Auburn Blvd Bike Pedestrian Improvements	3	Project includes sidewalk infill, Class II bike lanes, and a signalized pedestrian crossing of Auburn Blvd.	Anthony Voo	10/16 (A)	Jan-19	May-19	Oct-19	\$1,226
<i>Note: Federal Funds (HSIP -C7)</i>								
Bradshaw Fiber Connection	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Bill Crowl	07/16 (A)				
<i>Note: On Hold due to funding.</i>								
CEC Street Light Retrofit Project	1,2,3,4,5	Removal and disposal of 8,000 post-top mounted street light luminaires, and installation of 8,000 County furnished Light Emitting Diode (LED) street light luminaires and mast arms.	Russ Childers	N/A	Oct-16	Nov-16	Jun-17	\$850
<i>Note: Project awarded to Pacific Excavation - #4334.</i>								
Countywide Median Fencing Project	3	Install decorative fencing in medians at El Camino Ave and Watt Ave.	Henry Yasui		Jun-18	Sep-18	Dec-18	\$490

This project list provides schedule status information for Department projects, and is published every other month. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Countywide Sidewalk Improvements Phase 1	3	Infill Sidewalk Construction.	Tim Stevens	10/16 (C)	Oct-16	May-17	Dec-17	\$978
		American River Dr at Los Rios Dr Becerra Way north of Marconi Ave Eastern Ave at Entrada Rd Walnut Ave at Engle Rd						
<i>Note: Project awarded to FBD Vanguard Construction, Inc. -#4350; Federal Funds (HSIP)</i>								
Countywide Sidewalk Improvements Phase 2	3,4	Infill sidewalk construction.	Jenny Singh	01/17 (C)	Dec-16	May-17	Nov-17	\$750
		Arden Way east of Watt Avenue Main Avenue south of Twin Lakes Avenue Watt Avenue north of El Ricon Way Watt Avenue north of Quinn Way	Infill Sidewalk Construction Infill Sidewalk Construction Infill Sidewalk Construction Infill Sidewalk Construction					
<i>Note: Project is complete and will be removed from the PML; Project awarded to Sierra National Construction, Inc. - #4300; Federal Funds (HSIP)</i>								
Curb Gutter and Sidewalk Repair 2017	1,4	Project will repair curb, gutter and sidewalk within the boundaries of 14th Ave - Stockton Blvd - 23rd Ave - West Nichols Ave. Project will also construct ramps along Scotland Dr.	Scott Urbanik	11/17 (A)	Feb-18	Apr-18	Aug-18	\$200
Dillard Road Bridge Scour Critical Project Bridge No24C0004	5	To drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour.	Mike Meschi	03/16 (C)	Jul-18	Sep-19	Oct-19	\$900
<i>Note: Construction dates to be determined as funding allows; Completion is anticipated in 2019; Federal Funds (HBP).</i>								
Douglas Road Extension	5	Project will construct a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.						
<i>Note: Engineer, Construction Dates, and Contract Amount TBD</i>								
Drayton Heights Overlay Project	3	The residential roads within Fulton Ave, El Camino Ave, Morse Ave and Cottage Way and Engle Rd between Eastern Ave and Mission Ave.	Scott Urbanik	06/17 (C)	Apr-17	Aug-17	May-18	\$2,069
<i>Note: Project awarded to Central Valley Engineering & Asphalt - #4354.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Elk Grove Florin Rd Widening Elder Creek to Florin Rd	2	Widen Elk Grove-Florin Road to 4 lanes from n/o Elder Creek to Florin Road.	Keith Gotwalt	02/16 (B)	Aug-18	Oct-18	Oct-19	\$4,545
Elk Grove Florin Road Widening Gerber Rd to Florin Rd	2	Replace Bridge @ Elder Creek.	Keith Gotwalt	01/14 (B)	Nov-18	May-19	Nov-19	\$4,093
<i>Note: Federal Funds (HBP)</i>								
Elverta Road Watt Ave to Dutch Haven Blvd	4	Widen bridge to 6 lanes, Widen to 4 lanes, landscape medians.	Keith Gotwalt	10/07 (B)				\$10,186
<i>Note: Construction dates unknown, funding not yet secured; Federal Funds (HBP)</i>								
Elverta Road at 28th Street		Modify Signal						
Excelsior Road Bike Path and Bridge	5	Construct approx. 1500 feet of bike path east of Excelsior Rd from Westerly Dr to Woodring Dr.	Jenny Singh	01/17 (C)	Dec-16	Oct-17	Jan-18	\$394
<i>Note: Contract Award to Abide Builders, Inc.; (Contract #4356)</i>								
Fair Oaks Blvd Bike Pedestrian Mobility Project	3	Develop a master plan for Fair Oaks Blvd between Howe Ave and Munroe St to provide for much needed access and mobility for bicyclists and pedestrians within this very active and vibrant corridor.	Tim Stevens	01/17 (A)	Jun-18	Aug-18	Dec-18	\$690
Fair Oaks Blvd Improvements Phase 3 Marconi Ave to Landis Ave	3	Infill sidewalks, bike lanes, overlay, landscape streetscape improvements.	Keith Gotwalt	01/17 (B)	Nov-18	Jan-19	Nov-19	\$5,500
<i>Note: Right-of-way acquisition is ongoing and several properties are heading towards eminent domain; . Federal Funds (RSTP, CMAQ)</i>								
Florin Area New Street Light Project	2	This project will install LED street lights in the neighborhood bounded by Florin Road, Briggs Drive and Lindale Drive.	Tim Stevens	10/17 (B)	Dec-17	Apr-18	Oct-18	\$500
<i>Note: Federal Funds (CDBG)</i>								
Florin Creek Trail SOFA Bike Pedestrian Improvements	2	Install trail lighting, pavement repairs & ADA Improvements on existing trail in area of Florin Creek Park.	Jenny Singh	09/16 (C)	Mar-18	Jul-18	Oct-18	\$800
<i>Note: Federal Funds (CMAQ)</i>								
Florin Road Bicycle Pedestrian Improvements	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting for a portion of Florin Rd.	Anthony Voo	11/17 (A)	Nov-19	Mar-20	Sep-20	\$2,209
<i>Note: Federal Funds (HSIP).</i>								

This project list provides schedule status information for Department projects, and is published every other month. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Folsom Blvd Complete Street Improvements Phase 1		Construct sidewalk, curb and gutter, pedestrian safety lighting, landscaping, accessible curb ramps and pedestrian signal improvements along the south side of Folsom Blvd from Mayhew Rd to Bradshaw Rd.	Anthony Voo		Jan-20	May-20	Oct-20	\$3,432
<i>Note: This is a new project.</i>								
Folsom Cottage Sidewalk Infill	3	The proposed work at both locations includes sidewalk infill at existing gaps. Includes sidewalk and streetlights at 9423 Folsom Blvd and along Cottage Way at 2100 Fulton Ave and from Trimble Dr. to Butano Dr.	Anthony Voo	08/16 (A)	Jan-20	Mar-20	Oct-20	\$1,060
<i>Note: Federal Funds (RSTP)</i>								
Franklin Blvd Bridge Replacement at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	Tim Stevens, Quincy Engineering	10/17 (B)	Oct-18	Apr-19	Oct-19	\$7,050
<i>Note: Federal Funds (HBP)</i>								
Fulton Ave Improvement Project Federal Grant	3	Overlay Fulton Ave from Arden Way to Marconi Ave. Infill sidewalk - Arden Way to Auburn Blvd.	Keith Gotwalt	08/17 (C)	Jul-17	Aug-17	Apr-18	\$3,866
<i>Note: Project awarded to Teichert (Contract #4301)</i>								
Garfield Ave Improvements_Whitney Ave to Madison Ave	3	Bike lanes, sidewalk and street lights from Whitney Ave to Gibbons Dr. Modify traffic signal at Winding Way.	Anthony Voo	08/16 (B)	Feb-18	May-18	Nov-18	\$1,959
<i>Note: Federal Funds (CMAQ)</i>								
Gateway Monument at Fair Oaks Blvd from Landis Ave to Engle Ave	3	Install new Carmichael community gateway pilaster monuments in roadway medians between Grant Ave and Shirley Ave.	Henry Yasui			Jan-18	May-18	\$70
<i>Note: CUPCAA</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Grant Line Rd Shoulder Construction from Douglas Rd to White Rock Rd	5	Add 6' shoulders along Grant Line Rd from Douglas Road to White Rock Rd.	Tim Stevens					\$3,500
<i>Note: Dates dependent on funding approval.</i>								
Greenback Lane Improvements Phase 1	4	Sidewalk infill, bike lanes, traffic signal and streetscape improvements from Chestnut Ave to Folsom City Limits on Greenback Ln.	Keith Gotwalt		Oct-20	Apr-21	Oct-21	\$1,000
<i>Note: This is a new project</i>								
Hazel Ave at US Highway 50 Interchange	4	This project proposes to construct capacity, safety and access improvements. Improvements include modifications to the interchange structure, and freeway ramps, extension of Hazel as a six lane facility s/o 50 and Folsom.	John Jaeger		Dec-20	Apr-21	Apr-23	\$46,550
<i>Note: Currently under environmental review.</i>								
Hazel Ave Phase 2 Curragh Downs Dr to Sunset Ave	3	Widen roadway from 4 to 6 lanes, raised/landscaped medians, sidewalks, on-street bike lanes and sound walls. Modify signals at Curragh Downs Dr/Hazel, Winding Way/Hazel, La Serena Dr/Hazel, Sunset Ave/Hazel.	Jenny Singh	10/15 (C)	Jun-15	Nov-15	Jun-18	\$19,067
<i>Note: Project awarded to Bay Cities Paving and Grading - 4279; Federal Funds (RSTP, CMAQ)</i>								
Hazel Ave Phase 3 400 ft. North of Sunset Ave to Madison Ave	3	Widen roadway from 4 to 6 lanes, landscaped medians, sidewalks, bike lanes, and sound walls. Traffic signals @ Phoenix Ave and @ Roediger Ln.	James Eslabon	12/15 (B)	Aug-19	Dec-19	Jun-21	\$9,100
<i>Note: Federal Funds (STIP)</i>								
Hazel Ave Sidewalk Improvements Central Ave to Elm Ave	4	Proposed work includes the construction of sidewalks and bike lanes, a signalized mid-block crossing, and transit stop improvements.	Tim Stevens	12/17 (B)	Oct-18	Mar-19	Jul-19	\$683
<i>Note: Federal Funds (CMAQ)</i>								
Highway 99 Soundwall Project Tangerine Rd to Pomegranate Ave	2	Construct soundwall on east side of Highway 99 at Pomegranate.	Keith Gotwalt	10/16 (C)	Sep-14	Apr-17	Oct-17	\$865
<i>Note: Project is complete and will be removed from the PML.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Howe Ave and Arden Way Corner Treatment	3	Modify existing monument wall and landscape at each intersection corner.	Henry Yasui			Apr-18	May-18	\$52
<i>Note: CUPCAA</i>								
Howe Ave Sidewalk Installation and Infill Project	3	Project includes infill sidewalk and ADA upgrades on Howe Ave from Marconi Ave to Auburn Blvd.	Jenny Singh	06/17 (A)	Oct-18	May-19	Sep-19	\$327
Howe Ave Bicycle and Pedestrian Improvements Project from Cottage Way to El Camino Ave	3	Project will construct bike lanes, new sidewalk, separated lighted pedestrian walkway along Howe Ave between Cottage Way and El Camino Ave. This project will also include a road diet on Cottage Way, from 4 lanes to 2 lanes. It will also include two intersections and traffic signals for bike lanes, accessibility, bike detection, and safety enhancements.	Jenny Singh		Dec-19	Aug-20	Dec-20	\$1,000
<i>Note: This is a new project.</i>								
I 80 and Buff wood Way Sound wall	3	Construct 8' sound wall at I-80 R/W adjacent to Buff wood Way.	Jenny Singh	11/16 (A)	May-18	Aug-18	Oct-18	\$900
I-5 at Metro Air Parkway	1	New interchange construction.	John Jaeger, Mark Thomas	12/17 (B)	Nov-18	Feb-19	Dec-19	\$16,300
Ione Rd Bridge Replacement South of Carbondale Rd at Willow Creek Bridge No 24C0330	5	The project consists of the replacement of an existing two-lane road concrete bridge with a new two-lane road concrete slab bridge on Ione Rd at Willow Creek and south of Carbondale Rd.	Tim Stevens	07/15 (B)	Sep-18	Apr-19	Oct-19	\$1,670
<i>Note: Project is ready to bid but Caltrans/Federal construction funding is delayed; Federal Funds (HBP)</i>								
Ione Rd Bridge Replacement_South of Meiss Rd at Buckeye Creek_Bridge No 24C0250	5	The project consists of the replacement of an existing two-lane road steel reinforced concrete with steel stringers bridge with a new two-lane road steel reinforced concrete bridge on Ione Rd at Buckeye Creek and south of Meiss Rd.	James Eslabon	02/17 (B)	Sep-18	Apr-19	Oct-19	\$1,285
<i>Note: Project is ready to bid but Caltrans/Federal construction funding is delayed; Federal Funds (HBP)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Jibboom Street Bridge	1	Bridge painting and deck rehabilitation.	Keith Gotwalt	08/17 (C)	Jul-17	Dec-17	May-18	\$6,911
<i>Note: Federal Funds (HBP)</i>								
Kiefer Blvd Rosemont Signs	5	Design construction of community monument signs at the NE corner of Kiefer Blvd & Watt Ave and NW corner of Kiefer Blvd and Bradshaw Rd.	Henry Yasui			Jan-18	Apr-18	\$10
<i>Note: CUPCAA</i>								
LED Street Light Installation Project SHRA 2017 District 2	2	This project will install new LED street lights in a neighborhood bounded by Florin Rd, Stockton Blvd and 65th Street.	Tim Stevens	12/17 (B)	Feb-18	Jun-18	Oct-18	\$520
Madison Ave Fair Oaks Bl to Hazel Ave	3	Widen Madison Ave from 4 to 6 lanes w/raised median between Sunrise Blvd & Hazel Ave in the City of Citrus Heights and the Orangevale area.	Jenny Singh	11/16 (B)	Nov-20	Apr-21	Dec-22	\$18,364
Madison Avenue at Main Avenue ADA Improvements	4	Modify traffic signal for ADA improvements.	Stan Sorensen	03/17 (C)	Mar-17	Mar-17	Oct-17	\$216
<i>Note: Project is complete and will be removed from the PML; Project awarded to All-American Construction, Inc. - 4327.</i>								
McKenzie Rd Bridge Replacement_South of Arno Rd at Laguna Creek_Bridge No 24C0258	5	Project consist of the replacement of an existing two-lane road reinforced concrete slab on timber stringers bridge with a new two-lane road concrete slab bridge on McKenzie Rd @ Laguna Creek & s/o Arno Rd in South Sacramento.	James Eslabon	08/15 (B)	Sep-18	May-19	Oct-19	\$3,500
<i>Note: Project is ready to bid but Caltrans/Federal construction funding is delayed; Federal Funds (HBP)</i>								
Michigan Bar Rd Bridge Replacement North of SR 16 at Consumnes River Bridge No 24C0056	4	Project consist of the replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16.	John Jaeger, Drake Haglan	04/17 (B)	Oct-19	Apr-20	Dec-20	\$4,500
<i>Note: Project is ready to bid but Caltrans/Federal construction funding is delayed; Federal Funds (HBP)</i>								
Neighborhood Traffic Management Project 2018	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Tammy Urquhart		Apr-18	Jun-18	Sep-18	\$500

This project list provides schedule status information for Department projects, and is published every other month. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
New Hope Road Bridge Replacement at Grizzly Slough	5	Replacement of an existing two-lane road concrete bridge with a new two-lane road pre-tension multiple-girder bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Tim Stevens	03/13 (A)	Jan-20	Apr-20	Nov-20	\$3,318
<i>Note: Federal Funds (HBP)</i>								
Old Florin Town Streetscape Improvement Phase 2 Power Inn Rd to Florin Perkins Road	2	Sidewalk, bicycle lanes and landscape enhancements on Florin Road between Power Inn Rd to Florin Perkins Rd.	Crystal Tu	07/16 (B)	Aug-18	Apr-19	Oct-19	\$4,394
<i>Note: Right-of-way acquisition moving through eminent domain process and Caltrans/Federal construction funding is delayed until 2018 - 2019 Fiscal year.</i>								
Power Inn Road Bike and Ped Safety Improvements	2	Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street.	Crystal Tu	04/17 (A)	Nov-19	Mar-20	Aug-20	\$2,345
<i>Note: Federal Funds (HSIP).</i>								
Power Inn Road Improvement South of Loucreta Dr to 52nd Ave	1,2	Project includes sidewalk infill and class II bike lanes.	Crystal Tu	11/16 (A)	Mar-19	Jul-19	Jan-20	\$2,970
<i>Note: Federal Funds (RSTIP)</i>								
Power Inn Sidewalk Improvements from Loucreta Dr to Florin Rd	2	Proposed work consists of the construction of continuous sidewalks and bike lanes on both sides of Power Inn Road.	Crystal Tu	11/17 (B)	Dec-18	Apr-19	Sep-19	\$1,643
<i>Note: Federal Funds (ATP)</i>								
Rio Linda Blvd Bridge Replacement at N Chan Creek	4	Replacement of an existing two-lane road concrete bridge with a new two-lane road concrete slab bridge on Rio Linda Blvd at North Channel Dry Creek, 0.8 miles s/o Elkhorn Blvd.	James Eslabon	09/16 (B)	Feb-18	Jul-18	Nov-18	\$1,290
<i>Note: Federal Funds (HBP)</i>								
Rosemont Area Street Light Project	5	Project will install new LED street lights n/o Kiefer Blvd and e/o Rosemont Dr. The work includes 13 LED Street Lights surrounding the Sequoia Elementary School, and an additional 31 LED Street Lights, bounded by Rosemont Dr, Kiefer Blvd & Pageant Dr.	Tim Stevens	11/17 (B)	Mar-18	Jun-18	Oct-18	\$600

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
South Watt Ave Improvements Florin Rd to SR16	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	James Eslabon	12/17 (A)	Feb-21	Apr-21	Sep-22	
<i>Note: Design Phase only. Construction TBD.</i>								
Thomas Edison Elementary Safe Routes to School	3	Includes installation of sidewalk and street lighting along Hurley Way from w/o Rowena Way to e/o Keeney Way.	Anthony Voo	10/16 (A)	Dec-18	Mar-19	Sep-19	\$644
<i>Note: SACOG ATP2 State only</i>								
Traffic Signal Upgrades Project Bradshaw and Florin VMS Replacement	2,5	Replace signal cabinets and controllers at 32 intersections. Connect new controller to centracs. Install Fiber Signal Interconnect Cable on Florin Rd from Stockton Blvd to Franklin Blvd.	Jeff Lowry		May-17	Sep-17	Mar-18	\$390
<i>Note: Permit and equipment acquisition delays; Project awarded to Pacific Excavation #4319; Federal Funds (HSIP)</i>								
Traffic Signal Upgrades Project Mission North Watt Sunrise VMS Replacement HSIP Cycle 7	3,4	Replace signal cabinets and controllers at 39 intersections. Install cameras at 15 intersections. Connect controllers and cameras to centracs.	Jeff Lowry		Jan-19	Apr-19	Aug-19	\$500
<i>Note: Anticipate having extra funds in budget and adding work to project. Need additional time for work approval and design; Federal Funds (HSIP)</i>								
Twin Cities Road Bridge Repair 2017	5	To replace damaged truss member & railings.	Mike Meschi		Aug-17	Nov-17	Jan-18	\$128
<i>Note: No. 40865/CUPCAA</i>								
Twin Cities Road Bridge Replacement at Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Steve White, Dokken Engineering	10/12 (C)	Oct-19	Apr-20	Nov-20	\$12,727
<i>Note: Federal Funds (HBP)</i>								
Walnut Grove Crossing over Sacramento River Rehabilitation Project	5	This project will replace the existing open grid floor grating and repair the existing southwest wing wall.	Mike Meschi					
<i>Note: Due to budget constraints, this project has been placed On Hold.</i>								
Walnut Grove Thornton Road Bridge 29C 0131 Rehabilitation	5	Repair existing electrical and mechanical components of the Bridge.	Mike Meschi					
<i>Note: San Joaquin County is the lead agency on this project.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Watt Ave and El Camino Ave Corner Treatment and Median	3	Modify existing corner monument wall and landscape at intersection and the east El Camino Ave medians.	Henry Yasui			Jan-18	Mar-18	\$117
Watt Ave Complete Street Improvements Project	3	This project will evaluate and coordinate design option for sidewalk infill, ADA improvements (curb ramps & bus stops).	Keith Gotwalt	03/17 (A)	Jan-20	Apr-20	Oct-20	\$2,535
Winding Way Bridge Replacement at Chicago Creek	3	Project consists of the widening of the existing concrete slab bridge and perform scour critical countermeasures in the channel on Winding Way at Chicago Creek and just w/o Chicago Ave.	Tim Stevens	11/16 (B)	Dec-18	May-19	Dec-19	\$2,148

Note: Federal Funds (HBP)